



2021 Tallahassee-Leon County Multimodal Project Summary

Quarters 1 & 2 • January - June 2021





2021 Tallahassee-Leon County Multimodal Project Summary

Quarters 1 & 2 • January - June 2021

This Biannual Update on Multimodal Transportation Projects details the information for bicycle and pedestrian projects within Leon County that are currently under design, under construction, or that have been completed within the calendar year. Projects are organized by their implementing agency. There are currently five agencies funding and constructing transportation improvements in Leon County, including the City of Tallahassee, Leon County, Blueprint, Capital Region Transportation Planning Agency, and the Florida Department of Transportation.

For more information on the Biannual Update or any of the projects contained within this report, please contact the Tallahassee-Leon County Planning Department at (850) 891-6400.

Update on Multimodal Projects • City of Tallahassee • January 1 - June 30, 2021

Roadway/Project Name	Segment/Extents	Multimodal Components	Improvement Program	Partnering Agency	Anticipated Start Date	Completion Date (or Completed)	Links	Notes
Planning Study, PD&E, Pre-Engineering as of June 30, 2021								
Market District, Maclay Commerce Drive & Maclay Blvd	Maclay Blvd - Maclay Commerce to just short of Village, Maclay Commerce - Financial Plaza to Martin Hurst	Sidewalk, Multi-Use Path	Capital Improvements	Blueprint	2019	-	LINK	In PD&E
South Macomb Street	Gaines St. to St. Francis St.	Sidewalk	Capital Improvements		TBD	-		Not currently a funded project for construction
Under Design as of June 30, 2021								
FAMU Way Extension - Segment 4	South Bronough St. to Monroe St.	Sidewalk, Bike Lanes	Capital Improvements	Blueprint	2023	-	LINK	This project was included as part of the City's 10% share of the Sales Tax Extension. It will extend the recent improvements along FAMU Way eastward from South Bronough St. to Monroe St., completing the transformation of this multimodal corridor from Lake Bradford Rd. to Monroe St.. Design of this final phase will begin in 2021 and construction will commence in 2023.
Gadsden Street Sidewalk Phase I	Magnolia Dr. to Perkins St.	Sidewalk	Capital Improvements		2021	-	LINK	Design underway, construction to commence 2021
Gadsden Street Sidewalk Phase II	Palmer Ave to Harrison St	Sidewalk	Capital Improvements		2021	-	LINK	Design underway, construction to commence 2021
Gamble Street Sidewalk	FAMU Way to Disston	Sidewalk	CRA funded		2021	-		Design complete, construction to commence 2021
Jakes & Patterson Street	S. Bronough St. to Adams St.	Sidewalk	Capital Improvements		2021	-	LINK	Design complete, construction to commence 2021
MLK & All Saints	Connection of Existing Sidewalks on MLK & All Saints	Sidewalk	Capital Improvements	CRA	2021	-		
Paul Russell Road	Monday St. to Apalachee Pkwy.	Sidewalk	Capital Improvements - Prioritized Sidewalks		2024	-	LINK	Project not currently funded for construction. Planned for 2024 funding
Piney Z Missing Links	Various locations in Piney Z	Sidewalk	Capital Improvements		-	-		
Railroad Avenue	FAMU Way to Gaines St.	Sidewalk, Multi-Use Path	Capital Improvements		2021	-		Currently in design, Scheduled to start construction FY2021
Roberts Avenue	Paul Dirac Drive to Iamonia Street	Sidewalk	Capital Improvements		2022	-		Design underway
Saxon Street	Campbell St. to Floral St.	Sidewalk	CRA funded	CRA	2021	2022	LINK	Start construction Summer 2021
Tram Road Trail	Capital Circle SE to Four Oaks Blvd.	Sidewalk, Multi-Use Path	Capital Improvements	Blueprint	2021	-		Currently in design, construction expected to start 2021
Victory Garden Drive	Apalachee Parkway to Park Avenue	Sidewalk	Capital Improvements		-	-		
Yaeger Street	S. Meridian St. to Oak Terrace Apts.	Sidewalk	Capital Improvements		TBD	-		Project not currently funded for construction

Update on Multimodal Projects • City of Tallahassee • January 1 - June 30, 2021

Roadway/Project Name	Segment/Extents	Multimodal Components	Improvement Program	Partnering Agency	Anticipated Start Date	Completion Date (or Completed)	Links	Notes
Zillah Street PASS	Tram Rd. to Paul Russell Rd.	Sidewalk, Multi-Use Path, Crossing Enhancements	Capital Improvements		2021	-	LINK	The Zillah Street Pedestrian and Street Safety (PASS) project includes plans to enclose the open ditch running alongside the roadway. Improvements to pedestrian connectivity are also a significant aspect of the project. Included are plans to build a sidewalk and a multi-use trail, along with making improvements to the pedestrian crossing conditions in the area. The project is currently in the design phase with construction anticipated to begin in the fall of 2021.

Under Construction as of June 30, 2021

Betton Road	Thomasville Road to Centerville Road	Enhanced sidewalks, crosswalks, traffic calming	Capital Improvements		2021	2022	LINK	Project includes construction of sidewalk buffer zone via reduction of roadway width and enhanced mid-block crossing at Trescott Drive.
Blountstown Street	Tennessee St. to Tharpe St.	Sidewalk	TA Grant/Capital Improvements	CRTPA, FDOT	2021	2021	LINK	Design Complete, construction in 2021
Richview Road	Apalachee Pkwy. to Springforest Rd.	Sidewalk & Bike Lanes	Capital Improvements		2021	2022	LINK	The Richview Road PASS project will improve pedestrian, bicycle and vehicular roadside safety along the Richview Road corridor from Apalachee Parkway to East Park Avenue. The project will consist of adding curb and gutter, closing the roadside ditches, installing stormwater inlets and conveyance, a new sidewalk along the one side of the roadway and bicycle lanes from Apalachee Parkway to Spring Forest Road. Additional sidewalk improvements will be constructed from Spring Forest Road to Park Avenue to comply with the Americans with Disabilities Act. This corridor is an important link for adjacent residential subdivisions to access transit on Apalachee Parkway. Construction will commence in late spring, 2021.
Walden Road	Adiron Way to Tapestry Senior Living	Sidewalk	Capital Improvements		2021	2021		Under construction

Completed as of June 30, 2021

Alachua Avenue	Magnolia Dr. to Short St.	Sidewalk	Capital Improvements		2019	2020		
Bond Linear Park	St Marks Trail to Speed Spence Stevens Park	Multi-use path	CRA funded	CRA	2020	2020		
Branch Street	Tharpe St. to W. 10th Ave.	Sidewalk	Capital Improvements		2019	2020		
City Hall - Perimeter ADA Rehabilitation	Perimeter of City Hall	Sidewalk	Capital Improvements		-	-		
FAMU Way Extension - Segment 2	Pinellas St. to Gamble Rd.	Bike/Ped Improvements	Capital Improvements	Blueprint	2016	2018	LINK	

Update on Multimodal Projects • City of Tallahassee • January 1 - June 30, 2021

Roadway/Project Name	Segment/Extents	Multimodal Components	Improvement Program	Partnering Agency	Anticipated Start Date	Completion Date (or Completed)	Links	Notes
FAMU Way Extension - Segment 3	Gamble Rd. to Lake Bradford Rd.	Bike/Ped Improvements	Capital Improvements		2018	2020	LINK	FAMU Way Phase 3 is the final westward extension of the roadway from Gamble Street to Lake Bradford Road. This phase will have the same on-street bicycle lanes and on-street parking; off-street trail for bicycling and walking; and beautiful landscaping. The completion of this phase will enhance traffic flow and connect on-street and off-street bicycle access from Lake Bradford Road to FAMU. The improved 34 corridor will also facilitate economic opportunity and business growth for the Southside.
Glenview Drive	Meridian Rd. to Thomasville Rd.	Sidewalk	Capital Improvements		2019	2019		
Iamonia Street	Roberts Ave. to Levy Ave.	Sidewalk	Capital Improvements		2019	2020		
Lorene Street	Driveway to Pensacola Street (about 250')	Sidewalk	Capital Improvements		2020	2020		
Mitchell Avenue	Ann Dr. to Betton Rd.	Sidewalk	Capital Improvements - Prioritized Sidewalks		2019	2020		
Oakland Avenue	S. Monroe St. to S. Meridian St.	Sidewalk	Capital Improvements - Prioritized Sidewalks		2018	2019		
Palmetto Street	S. MLK Jr. Blvd. to S. Adams St.	Sidewalk	Capital Improvements - Prioritized Sidewalks		2018	2019	LINK	
Polk Drive	Monroe to Orange Avenue	Sidewalk	Capital Improvements - Prioritized Sidewalks		2019	2020	LINK	
Putnam Drive	S. Monroe St. to Country Club Dr.	Sidewalk	Capital Improvements - Prioritized Sidewalks		2018	2020	LINK	
Rankin Avenue	Roberts Ave. to Roswell Dr.	Sidewalk	Capital Improvements		2019	2020		
Texas Street	Polk Dr. to Putnam Dr.	Sidewalk	Capital Improvements		2020	2020		
Volusia Street	NW Corner of Volusia St. & Old Bainbridge Rd.	Sidewalk/Intersection	Capital Improvements		2019	2020		
Weems Road Extension	Mahan Dr. to Automotive Way	Multi-use path	Capital Improvements		2019	2020	LINK	
Weems Road Improvement Phase II	CSX to Mahan Dr.	Multi-use path	Capital Improvements		2018	2020	LINK	

Update on Multimodal Projects • Leon County • January 1 - June 30, 2021

Roadway/Project Name	Segment/Extents	Multimodal Components	Improvement Program	Partnering Agency	Anticipated Start Date	Completion Date (or Completed)	Links	Notes
Planning Study, PD&E, Pre-Engineering as of June 30, 2021								
Sherborne Road	Old Bainbridge Rd. to Rockingham Rd.	Sidewalk	SRTS	CRTPA, FDOT	TBD	-	LINK	Currently Leon County is seeking Florida Department of Transportation Safe Routes to School Grant Funding
Westway Road	CCSW to Crawfordville Rd	Sidewalk	SRTS	CRTPA, FDOT	TBD	-	LINK	Currently Leon County is seeking Florida Department of Transportation Safe Routes to School Grant Funding
Under Design as of June 30, 2021								
Blountstown Highway	Williams Landing Rd. to Fort Braden School	Sidewalk	SRTS	-	-	-	LINK	Involves construction of boardwalk and crosswalk installation
Blountstown Highway	Merry Robin Rd. to Sir Richard Rd.	Sidewalk	SRTS	-	-	-	LINK	Designed concurrently with Williams Landing Rd. project
Chaires Cross Road	Chaires Elementary School to CSX Tracks	Sidewalk	Capital Projects	-	N/A	-	LINK	
Crowder Road @ US 27 (N Monroe Street)	East Side Monroe St. along Crowder Rd.	Turn Lane Addition, Sidewalk	Capital Projects	-	2021/2022	-	LINK	Turn lane addition, 6 foot sidewalk on north side from US 27 to CVS Entrance; At 100% Design- In R/W Acquisition
Gadsden Street - Sidewalk	6th Ave. to 8th Ave.	Sidewalk	Community Sidewalk Enhancement	-	2021	-	LINK	Under Design (90%)
Maclay Road	Meridian Rd. to City Limits	Sidewalk	Community Sidewalk Enhancement	-	-	-	LINK	This project also considers additional 260 feet stretch of sidewalk addition along the east side of Meridian Rd., extending from the intersection of Maclay Rd. and Meridian Rd. to the Maclay School entrance.
Magnolia Drive Multi-Use Trail	S. Monroe St. to Pontiac Dr.	Multi-Use Trail	Capital Projects	Blueprint	7/6/2021	-	LINK	8' trail w/ 4' buffer, roadway reconstruction, wastewater and sewer upgrade Phase I, Reconstruction of built 10' Trail to 7' Trail w/ 3' Buffer. Underground Electric, Telecommunication and TV
Magnolia Drive Multi-Use Trail	Pontiac Dr. to Diamond St.	Multi-Use Trail	Capital Projects	Blueprint	2022	-	LINK	8' trail w/ 4' buffer, roadway reconstruction, wastewater and sewer upgrade
Old St. Augustine Rd. and Blair Stone Rd. Intersection	Old St. Augustine Rd. and Blair Stone Rd. Intersection	Intersection Improvement to add turn lane, Sidewalks	Capital Projects	-	2021	-	LINK	Sidewalks will be added. Plans currently at 90%. Currently working on utility coordination & R/W acquisition
Old St. Augustine Road	Lafayette St. to Paul Russell Rd (excluding intersection)	Sidewalk	Community Sidewalk Enhancement	-	TBD	-	LINK	Lafayette St. to Blair Stone Rd. - SW on South Side Blair Stone Rd. to Paul Russell Rd. SW on North Side Currently at 60% Design, may require considerable easement acquisition
Shumard Dr. & Canyon Creek Road	Old Woodville Hwy and Bur Oak Dr	Sidewalk	SRTS	-	-	-	LINK	Construct 5' - 6' Sidewalk along north side of Canyon Creek Rd. between Old Woodville Hwy and along the east side of Shumard Dr. between Canyon Creek Rd. and Bur Oak Dr. Currently Leon County is seeking Florida Department of Transportation Safe Routes to School Grant Funding

Update on Multimodal Projects • Leon County • January 1 - June 30, 2021

Roadway/Project Name	Segment/Extents	Multimodal Components	Improvement Program	Partnering Agency	Anticipated Start Date	Completion Date (or Completed)	Links	Notes
Smith Creek Road	South of Fire Dept. to SR 20 Blountstown Hwy.	Bicycle Lanes		FDOT	2021	-	LINK	FDOT #442060-1; Construction start date anticipated 2021
St Marks Headwaters Greenway Phase II	-	Multi-Use Trail		-	2022	-	LINK	The proposed improvements for phase II of the St, Marks Headwaters Greenway consists of the large trail head on Buck Lake Rd. with paved parking, a permanent restroom facility, playground, and trails with three spans of boardwalk and an observation platform. This is a continuation of phase I which constructed a trail head on Baum Rd. with pervious pavement parking, picnic shelters, information kiosk, horse trailer parking and 3 miles of trails. Design at 90%
Tharpe Street	Capital Circle NW to Ocala Rd.	Sharrows and Sidewalks	Capital Projects	-	N/A	-		Construction is unfunded
Tram Road	Gaile Ave. to Crossing Rocks Rd.	Multi-Use Trail	Community Sidewalk Enhancement	-	2022	-	LINK	10 foot concrete trail. 4 feet of the 10 foot wide trail will be constructed with porous concrete to mitigate stormwater. Under Design
Tram Road	Crossing Rocks Rd. to Capital Circle SE	Multi-Use Trail	Community Sidewalk Enhancement	-	2022	-	LINK	Proposed 10' wide asphalt multi-use trail. Under Design
Woodville Highway	Natural Bridge Rd. to Hickory Ln.	Sidewalk	SRTS	-	2021	-	LINK	6' wide sidewalk on east side of Woodville Hwy. Currently Leon County is seeking Florida Department of Transportation Safe Routes to School Grant Funding
Under Construction as of June 30, 2021								
Bannerman Road	Thomasville Rd. to Meridian Rd.	Widening and Bicycle and Pedestrian Improvements	Capital Projects	-	N/A	-		The first section (800 - 900 feet west of Quail Commons) has been completed. Remainder of Bannerman improvements will be funded by new sale tax which goes into effect 2020.
Timberlane Road	Martin Hurst Rd. to Market St.	Sidewalk Improvement and Crosswalk	SRTS	-	2021	2021	LINK	Under Construction
Completed as of June 30, 2021								
Crowder Road	CVS Entrance to Boat Landing and Mounds	Sidewalk	Community Sidewalk Enhancement	-	-	2021	LINK	Indian Mound Rd added to this project
Indian Mound Road		Sidewalk	Community Sidewalk Enhancement	-	-	2021	LINK	Added to Crowder Rd sidewalk project
Gearhart Road	CSX Railroad to Capital Circle	Sidewalk		-	-	2021	LINK	
Beech Ridge Trail	Kinhega Drive to Lawton Chiles Lane	Sidewalk	SRTS	-	-	2019	LINK	
Chadwick Way	Bull Headley Rd. to Deer Lake Rd.	Sidewalk	SRTS	-	-	-	LINK	

Update on Multimodal Projects • Leon County • January 1 - June 30, 2021

Roadway/Project Name	Segment/Extents	Multimodal Components	Improvement Program	Partnering Agency	Anticipated Start Date	Completion Date (or Completed)	Links	Notes
Innovation Park Central Pond Trail	-	Multi-Use Trail		-	-	2019	LINK	
Lonnie Rd.	Torchmark Rd. to Dempsey Mayo Rd.	Sidewalk		-	-	-		
Natural Bridge Road	Woodville Highway to Taff Rd.	Sidewalk		-	-	-		
Old Bainbridge Rd	7th Ave. to Volusia Street	Sidewalk		-	-	-		
Perkins Road	Point View Dr. to Roweling Oaks Ct.	Sidewalk and Crossing Improvements		-	-	-		
Chaires Cross Road	Green Oak Dr. to Capitola Rd.	Sidewalk	Capital Projects	-	N/A	-	LINK	Remaining sidewalk section from the School entrance to CSX Railroad is under design.

Update on Multimodal Projects • Blueprint Intergovernmental Agency • January 1 - June 30, 2021

Roadway/Project Name	Segment/Extents	Multimodal Components	Improvement Program	Partnering Agency	Anticipated Start Date	Completion Date (or Completed)	Links	Notes
Planning Study, PD&E, Pre-Engineering as of June 30, 2021								
Airport Gateway	Phase I	Road improvements including multimodal facilities, new road creation, intersection improvements, community enhancements	Blueprint 2020	COT, CRTPA, FDOT	2020	-	LINK	Pre-engineering and design services expected to be procured in 2021; project planning estimated to be completed in Fall 2021; Phase 1 design expected to be completed by end of 2023.
Capital Cascades Trail Segment 4	From CCT Seg. 3 along Central Drainage Ditch to South of Orange Ave	Multi-Use Trail	Blueprint 2000	COT	2020	-	LINK	Blueprint has developed the procurement documents for the professional services in consultation with the City and County stormwater teams. A consulting team has been selected for the design and planning of the project. Final contract negotiations are underway with a contract expected in the next 30 to 60 days.
Midtown Placemaking	Thomasville Rd. from Monroe Street to Seventh Avenue	Streetscaping, safety, and resiliency improvements	Blueprint 2020	COT	2021	-	LINK	At the December 10, 2020 IA Board meeting, the IA Board approved the procurement of design services for the Thomasville Road South segment, from 7th Avenue to N. Monroe Street. The scope for these services is under development. Consistent with City of Tallahassee actions at the March 24, 2021 meeting, Blueprint will also coordinate with the newly established Midtown Stakeholders Committee as the project is developed.
NE Corridor Connector: Bannerman Road	Thomasville Rd. to Tekesta Dr.	Roadway widening; multi use trail	Blueprint 2020	LC	2019	-	LINK	The 2020 Traffic Feasibility Analysis and the widening of Bannerman Road to four lanes from Quail Common Drive to Preservation Road was approved by the IA Board at their September 17, 2020 meeting. Field survey and technical analyses, including intersection evaluation, environmental assessment, and stormwater planning, are currently underway. Design is anticipated to begin summer 2021.
Northeast Gateway: Welaunee Boulevard	Phase 1	New road creation, greenway development, intersection improvements	Blueprint 2020	COT, FDOT	2020	2025	LINK	The Northeast Gateway Project Development & Environment (PD&E) Study was accepted by the IA Board at their June 15, 2021 meeting. Final design and permitting will be completed in 2022 and construction will be completed by 2025.
Orange Avenue	Adams Street to Springhill Rd.	Roadway improvements, pedestrian and bicycle access, multi-use path, additional landscaping	Blueprint 2020	CRTPA, FDOT	2020	-	LINK	FDOT is currently implementing the PD&E study for this roadway and has also provided funding for Design. The PD&E is expected to be complete in 2021.
Thomasville Road Trail	Live Oak Plantation Rd. to Betton Rd.	Multi Use Trail	CRTPA/Blueprint 2020	CRTPA, FDOT	2020	-	LINK	CRTPA is currently conducting a feasibility study; Thomasville Road Greenway Trail has been prioritized by the IA Board for Implementation. PD&E study considering options for alignments to Market District and Maclay Blvd.

Update on Multimodal Projects • Blueprint Intergovernmental Agency • January 1 - June 30, 2021

Roadway/Project Name	Segment/Extents	Multimodal Components	Improvement Program	Partnering Agency	Anticipated Start Date	Completion Date (or Completed)	Links	Notes
University Greenway	Phase 1 of Airport Gateway	Corridor improvements, multi-modal facilities	Blueprint 2020, COT	COT	2021	-		Segments of the University Greenway are anticipated to align with improvements planned in the Airport Gateway project. Due to the need to closely align corridor improvements and complimentary multimodal facilities, the current Phase 1 Airport Gateway procurement includes design and permitting for the University Greenway. Design and Right-of-way acquisition will begin in FY 2022.
Under Design as of June 30, 2021								
Capital Cascades Trail - Segment 3D	Cleveland St. to Central Drainage Ditch	Multi Use Trail, Stormwater Facilities; Amenities	Blueprint 2000	COT	2020	-	LINK	Constructed expected to begin in Q3 2020.
Capital Circle SW	Springhill Road to Orange Avenue;	Roadway widening, Multi Use Trail Greenway, Debbie Lightsey Nature Park w/Trails and Boardwalks	Blueprint 2000/FDOT	FDOT	2019	-	LINK	Springhill Road to Orange Ave: Right of way acquisition is underway through a partnership with FDOT and Blueprint. Construction has been funded for FY 2022. Crawfordville Road to Springhill Road: State funding for right-of-way acquisition is included in the current FDOT Five-Year Work Program while construction has been deferred to FY2029 due to Work Program impacts as a result of the COVID pandemic.
Capital Circle SW	Crawfordville Road to Springhill Road	Roadway widening, Multi-Use Trail	Blueprint 2000/FDOT	FDOT	2029	-	LINK	Springhill Road to Orange Ave: Right of way acquisition is underway through a partnership with FDOT and Blueprint. Construction has been funded for FY 2022. Crawfordville Road to Springhill Road: State funding for right-of-way acquisition is included in the current FDOT Five-Year Work Program while construction has been deferred to FY2029 due to Work Program impacts as a result of the COVID pandemic.
Capital Circle SW - Golden Aster Trail	Capital Circle and Lake Bradford to Lake Hiawatha	Trail improvements and bike lane addition	Blueprint 2020	LC	2021	-	LINK	Design has been completed and will be going to the IA Board for approval on July 15, 2021. Advertisement for construction will follow in Fall 2021.
Capital Circle SW - Lake Munson Spur Connector	Lake Henrietta to Lake Munson	Improved Trail	Blueprint 2020	LC	2021	-	LINK	Design has been completed and will be going to the IA Board for approval on July 15, 2021. Advertisement for construction will follow in Fall 2021.
Debbie Lightsey Nature Park	-	Multi-Use Trails/Other	*	COT	2021	-	LINK	This project will create 6.6 miles of greenways in the southwest area of our community. It also will develop a passive park within a 113-acre natural area, complete with bike and hiking trails, picnic areas, boardwalks and birdwatching overlooks situated on the east side of Capital Circle Southwest, south of Jackson Bluff Road. Park component concept ideas have been approved by the IA Board. Final design will be presented to IA Board by end of summer 2021. Advertisement for construction will follow in Fall 2021.
Lake Jackson Greenway	Lake Jackson Indian Mounds to Lake Ella	Multi-Use Trail	Blueprint 2020	COT, LC	2022	-	LINK	The Lake Jackson Greenway has been prioritized by the IA Board. The Project is currently under design, and will be brought to the IA Board for approval. Construction estimated to begin in Q1 2022

Update on Multimodal Projects • Blueprint Intergovernmental Agency • January 1 - June 30, 2021

Roadway/Project Name	Segment/Extents	Multimodal Components	Improvement Program	Partnering Agency	Anticipated Start Date	Completion Date (or Completed)	Links	Notes
Magnolia Drive Multi-Use Trail Phase 1	S. Meridian Street to Pontiac Dr.	Multi-Use Trail	Blueprint 2000	LC	2021	-	LINK	Design, incorporation of underground utilities, and right-of-way acquisitions are complete. and construction is anticipated to begin on July 6, 2021.
Magnolia Drive Multi-Use Trail Phase 2	Pontiac Dr. to Diamond St.	Multi-Use Trail	Blueprint 2000	LC	2022	-	LINK	Redesign and incorporation of underground utilities is underway; Right-of-way acquisition is underway and construction is anticipated to begin in Summer 2022; design at 90%
Magnolia Drive Multi-Use Trail Phase 3	Diamond St. to Apalachee Pkwy	Multi-Use Trail	Blueprint 2000	LC	2022	-	LINK	Redesign and incorporation of underground utilities is underway; Right-of-way acquisition is underway and construction is anticipated to begin in Summer 2022; design at 90%
Magnolia Drive Multi-Use Trail Phase 4	S. Meridian St. to S. Monroe St.	Multi-Use Trail	Blueprint 2000	LC	2021	-	LINK	Design, incorporation of underground utilities, and right-of-way acquisitions are complete. and construction is anticipated to begin on July 6, 2021.
Monroe-Adams Corridor Placemaking	Harrison Street, Pershing Street, Jennings Street, Perkins Road, and Kestner Street	Sidewalks, Bike Lanes, Crosswalks, Street Improvements	Blueprint 2020		2021	-	LINK	The first phase of the Monroe-Adams Placemaking Project will include preliminary survey work and concept design. Concepts from the Monroe Adams Action Plan will be updated through public engagement with Florida A&M University, the surroundings communities, and area businesses, to develop project concepts. Concept development will kickoff in June 2021, with public engagement anticipated for Fall 2021.
Orange Meridian Placemaking	East Drainage Ditch and S. Meridian St. to S. Monroe St.	TBD/Multi Use Trail	Blueprint 2020		2022	-	LINK	Stormwater modeling, community engagement activities to guide park design, and design services for the replacement ditch of the portion of East Drainage Ditch between Meridian and S. Monroe streets are underway. Planning and Design is expected to be complete in 2021. Construction will follow in early 2022.
Southwood Trail Greenway	Between Capital Circle Southeast and through the future City Southeast Park	Expand bike/ped mobility, provide connectivity between greenways and parks	COT	COT	2020	-		At the June 27, 2019 meeting, the IA Board authorized Blueprint to enter into a costsharing agreement with the City of Tallahassee for \$171,981 to complete a portion of the Southwood Trail Greenway between Capital Circle Southeast and through the future City Southeast Park. Construction is being coordinated through the City of Tallahassee. Due to increased construction cost estimates related to labor and materials, estimates for the trail construction have increased by approximately \$188,000
Under Construction as of June 30, 2021								
Capital Cascades Trail - Van Buren Steet	Area adjacent to the Anita Favors Thompson Plaza	Pedestrian Accessibility, greenscape, lighting, underground utilities	Blueprint 2020	COT	2021	2021	LINK	A construction contract has been awarded to North Florida Asphalt. Construction started in May 2021 with a completion date anticipated in Q4 2021.

Update on Multimodal Projects • **Blueprint Intergovernmental Agency** • January 1 - June 30, 2021

Roadway/Project Name	Segment/Extents	Multimodal Components	Improvement Program	Partnering Agency	Anticipated Start Date	Completion Date (or Completed)	Links	Notes
Completed as of June 30, 2021								
Capital Cascades Trail - Segment 3B	MLK Jr. Blvd. to S. Adams St.	Stormwater Pond/Conveyance and Bike/Ped Improvements	Blueprint 2000	COT	-	2015	LINK	Grand Opening Held 10-15-15
Capital Cascades Connector Bridge	South Adams Street to Gadsden Street	Pedestrian Bridge and Multi-Use Trail	Blueprint 2000	COT	-	2016	LINK	Grand Opening 16
Capital Cascades Trail - Segment 3B	Cleveland St. to MLK Jr. Blvd.	Stormwater Pond/Conveyance and Bike/Ped Improvements	Blueprint 2000	COT	-	2021	LINK	Project complete other than permit closeout and as-builts
Capital Cascades Trail - Segment 3C	Pinellas St. to Gamble St.	Multi-Use Trail	Blueprint 2000	COT	-	2018	LINK	Grand Opening August 2018
Capital Cascades Trail - Segment 3D	Cleveland St. to Central Drainage Ditch	Multi Use Trail, Stormwater Facilities; Amenities	Blueprint 2000	COT	-	2021	LINK	Grand Opening held 4-20-2021
Capital Circle Northwest/Southwest	North of Orange Ave. to US 90	Highway Widening including Bike/Ped Improvements and Wetland Mitigation	Blueprint 2000	FDOT	-	2016		
Capital Circle NWSW - W1	Crawfordville Rd. to Orange Ave.	PD&E	Blueprint 2000	FDOT	-	2016		PD&E Accepted by FHWA January 2016
Magnolia Drive Multi-Use Trail Phase 6	Phase 6 S. Monroe St. to S. Adams St.	Multi Use Trail	Blueprint 2000	LC	-	2017	LINK	

Update on Multimodal Projects • Capital Region Transportation Planning Agency • January 1 - June 30, 2021

Roadway/Project Name	Segment/Extents	Multimodal Components	Improvement Program	Partnering Agency	Anticipated Start Date	Completion Date (or Completed)	Links	Notes
Planning Study, PD&E, Pre-Engineering as of June 30, 2021								
Orange Avenue	Monroe Street to Capital Circle, SW	Potential Widening		FDOT	2019	-	LINK	Design funded in FY 22 (N Lake Bradford to Monroe)
Pensacola Street	Appleyard Drive to Capital Circle, SW	Potential Widening			2020	-	LINK	Seeking Project Development and Environment Study funding
Thomasville Road Multi-Use Path	Live Oak Plantation Road to Betton Road	Shared Use Path		Blueprint	2019	-	LINK	Began Oct 2019; Public engagement phase ongoing
US 90 (Mahan Drive)	Pedrick Rd to Monticello Bike Trail	Shared Use Path			2019	-	LINK	Began Fall 2019; Evaluating the feasibility of connecting Tallahassee to Monticello through the construction of a multi-use trail; Feasibility Study scheduled to be completed in late 2021.
Under Design as of June 30, 2021								
N/A								
Under Construction as of June 30, 2021								
N/A								
Completed as of June 30, 2021								
Apalachee Parkway	Magnolia Drive Intersection	Addition of Crosswalk	Intersection Improvement		-	2019		
North Monroe Street	Tharpe St. to Seventh Ave.	Medians/ Pedestrian Improvements	RMP		-	2017		
Sixth Avenue	Monroe St. to Gadsden St.	Design/Construction for Bike/Ped Improvements	RMP		-	-		

Update on Multimodal Projects • Florida Department of Transportation • January 1 - June 30, 2021

Roadway/Project Name	Segment/Extents	Multimodal Components	Improvement Program	Partnering Agency	Anticipated Start Date	Completion Date (or Completed)	Links	Notes
Planning Study, PD&E, Pre-Engineering as of June 30, 2021								
South Monroe Street	Harrison St. to FAMU Way	Sidewalk	Surface Transportation Program		TBD			#445052-1
North Monroe Street	Lakeshore Dr. to John Knox Rd.	Sidewalk			2021			Preliminary Engineering funded 2021; #445053-1
Northeast Gateway - We-launee Blvd Phase I	Fleischmann Rd. to Shamrock St	Sidewalk and Multi-Use Path		Blueprint, COT			LINK	#444999-1
Orange Avenue	Capital Circle Southwest to S. Monroe St.	Sidewalk and Multi-Use Path		Blueprint, COT	2020		LINK	#437902-1; PD&E underway
Roberts Elementary SRTS	Varies	Sidewalk	SRTS	COT	2023			Preliminary Engineering funded 2023; #4456131
Sabal Palms Elementary SRTS	Varies	Sidewalk	SRTS	COT	2026			Construction funded for fy2026
Under Design as of June 30, 2021								
Capital Circle NWSW - W1	Orange Ave. to Springhill Rd.	Addition of lanes and reconstruction (will include sidewalks and sidepath)			2022		LINK	#415782-9
Capital Circle NWSW - W1	Springhill Rd. to Crawfordville Rd.	Addition of lanes and reconstruction (will include sidewalks and sidepath)			2029		LINK	#219749-2; Project on hold
County Road 375 (Smith Creek Road)	South of Fire Dept. to SR 20 Blountstown Hwy.	Bike Lane/Sidewalk	FHWA Grant	LC	2021	2022		#442060-1; Construction start date anticipated 2021
County Road 375 (Smith Creek Road)	NF-320 to South of Fire Dept.	Bike Lane/Sidewalk		LC	2021	2022		#442060-2; Construction start date anticipated 2021
North Monroe Street	Clara Kee Blvd. to Harriett Dr.	Sidewalk			TBD			#440383-1; Project on hold
Under Construction as of June 30, 2021								
Blountstown Street	Tennessee St. to Tharpe St.	Sidewalk		COT	2021	2021		#446633-1
10	US 27 to Gadsden County Line	Add Paved Shoulder	Safety Project		2020			#436621-1
Completed as of June 30, 2021								
6th Avenue	Monroe St. to Gadsden St. & South to Beard St.	Sidewalks			-			
7th Avenue	Colonial Dr. to Gadsden St.	Sidewalks			-			

Update on Multimodal Projects • Florida Department of Transportation • January 1 - June 30, 2021

Roadway/Project Name	Segment/Extents	Multimodal Components	Improvement Program	Partnering Agency	Anticipated Start Date	Completion Date (or Completed)	Links	Notes
Apalachee Parkway	Monroe St. to Frontage Roads	Sidewalks and Safety Improvements	Resurfacing - Maintenance		-			Sidewalk safety improvements near FDOT at Lafayette on ramp to Apalachee Pkwy. 430784-1 Title in Work Program: SR 20 From SR 61- E of SR 261.
E. Lafayette Street Service Road	CSX RR Tunnel to Seminole Dr.	Bike Path/Trail	N/A		-			
Glenview Drive	N. Meridian Rd. to Thomasville Rd.	Sidewalk			-	2019		#436991-1
Magnolia Drive	S. Meridian Rd. to Pontiac Dr.	Sidewalk			-			
North Monroe Street	Seventh Ave. to Tharpe St.	Right of Way Acquisition for Pedestrian Improvements and Raised Medians			-			
Orange Avenue	Lake Bradford to Monroe Street	Resurfacing	Resurfacing - Maintenance		-			
Orange Avenue	Capital Circle SE to Lake Bradford Rd.	Sidewalks			-			
Orchard Pond Greenway Road	Old Bainbridge Rd. to Meridian Rd.	New Road Construction	State Infrastructure Bank/Tolls/Private Funds		-			
SR 10 (US 90)	SR 10 (US 90) east of CR 59 to Jefferson County Line	5' Paved Shoulders			-			